

Downtown Road Construction Planning Meeting #15

October 5, 2021 via Zoom

A 15-minute video recording of the meeting will be posted at www.SyrGov.net/Infrastructure.

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared. The notes will include any updated information provided before the notes are posted.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

City of Syracuse Water Dept Work – Joe Awald jawald@syr.gov

- Water Dept construction work is finished on Jefferson and Montgomery.
- Montgomery St & Erie Blvd E Intersection – still connections work to do at this intersection and near City Hall

City of Syracuse Engineering Dept (Paving) Work – John Kivlehan jkivlehan@syr.gov

- Salina St – Monday (10/11) and Tuesday (10/12) contractor will top pave Fayette to Willow Street (*Note: paving will not take place on Friday 10/8 as originally stated*).
 - ADA corners and brick strips will still need to be addressed. ADA corners will happen first due to weather constraints and pouring concrete
- State St – Contractor currently applying top pavement from Willow to Salina Street; estimated completion date has not yet been determined
- Clinton St & Warren Street – Sidewalks and ADA corners will need to be poured this week and next, and then the snow storage area will be reset with bricks; estimated completion date is 10/15
 - Will see parking lane closures on certain blocks. Contractors have been asked to take into consideration parking needs of the area and try to accommodate on-street parking to the best of their ability.
- Jefferson & Montgomery – Barrett (contractor) is doing full depth restoration at Columbus Circle. The main work will take place this week and into the middle of next week.
 - This work will be followed by ADA corners, sidewalk work and re-setting bricks on the snow strip.
 - In two weeks, the rest of Jefferson and Montgomery will be milled and then followed by a binder coat
- It's estimated that early to mid-November (weather dependent) Clinton, Warren, Jefferson and Montgomery will be paved.

National Grid – Chris Gorman Christopher.Gorman@nationalgrid.com

- Grid brought a second crew in to expedite work in downtown
- Work underway on 200 block of East Jefferson which will last approximately one-month
- Warren Street (adjacent to Centro Bus hub) – Top of manhole structure being replaced week of 10/4 with an estimated time required to be completed of two weeks.
- Madison/Montgomery Street – work underway Oct 13 – Oct 17. During this time sidewalks and on-street parking will be impacted. OnCenter has concert on Oct 17 and has been notified of this work.
- Clinton/Jefferson – manhole needs to be rebuilt. Timing is still TBD but anticipated to take one-month to rebuild the area.

Next Meeting – October 19th -- Meetings will be hosted via Zoom every other week on Tuesdays @ 8:30 am.

Join Zoom Meeting: <https://us02web.zoom.us/j/89466696385>

Meeting ID: 894 6669 6385

Dial by your location: +1 929 205 6099 US (New York)