

Downtown Road Construction Planning Meeting #19

November 30, 2021 via Zoom

A 5-minute video recording of the meeting will be posted at www.SyrGov.net/Infrastructure.

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared. The notes will include any updated information provided before the notes are posted.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

City of Syracuse Water Dept Work – Joe Awald jawald@syr.gov

- No update included as all major downtown water main repair and replacement work is complete

City of Syracuse Engineering Dept (Paving) Work – John Kivlehan jkivlehan@syr.gov

- Paving is substantially complete downtown
 - Temporary striping work will take place while weather permits (temperature sensitive and must happen when pavement is dry)
 - Sidewalk reconstruction underway around City Hall, brick pavers being re-set around Clinton Square, and then work will move to the 400 block of South Salina Street.
- Spring 2022 – Contractors will be back for permanent striping, installation of imprinted asphalt for crosswalks, addition of green methacrylate bike lane paint, as well as address punch list items.
 - *Spring construction activity anticipated to start April/May as work is temperature dependent*

National Grid – Chris Gorman Christopher.Gorman@nationalgrid.com

- Gas work is complete.
- Sidewalk restoration continues
- Manhole work underway at Clinton and Jefferson Street.

City of Syracuse – Business Development Department – Eric Ennis & Bri Hill eennis@syr.gov bhill@syr.gov

- Notes and video will be posted to website
- City actively taking feedback on opportunities to improve construction communication and coordination activities in the future.

This was the final Construction Planning Meeting – Thank you all for your participation!