

Downtown Road Construction Planning Meeting #14

September 21, 2021 via Zoom

A 10-minute video recording of the meeting will be posted at www.SyrGov.net/Infrastructure.

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared. The notes will include any updated information provided before the notes are posted.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

City of Syracuse Water Dept Work – Joe Awald jawald@syr.gov

- Water Dept construction work is expected to wrap up in the next two weeks.
- Montgomery St & Adams St Intersection – water main work has been completed
- Montgomery St & Erie Blvd E Intersection – water main work will be completed next week
- Jefferson St – coordination work is underway with National Grid to install the gas main

City of Syracuse Engineering Dept (Paving) Work – John Kivlehan jkivlehan@syr.gov

- State St & Salina St – paving complete from MLK to Fayette St
- State St – paving still needs to take place moving North to James St
- Salina St – paving still needs to take place to North State Street. Crews still need to reset curbs and address the ADA corners. Once this happens the mill and pave can be scheduled for these next sections.
 - Permanent striping, bike lanes, and the green methacrylate painting still needs to take place.
 - When this happens there will be limited impacts to parking
 - Imprinted (“grid”) crosswalks still need to be scheduled for install
- Warren St – crews placing binder coat today and that work should be wrapped today
- Clinton St – binder coat will be installed after Warren St
- After this work all structures will need to be adjusted (manholes, basins, etc.) in preparation for the top coarse. This work will be completed by National Grid and Verizon and these providers expect the work will take 2-3 weeks to complete. After this work is done, the street can be paved.

National Grid – Chris Gorman Christopher.Gorman@nationalgrid.com

- (No update provided)

Next Meeting – October 5th -- Meetings will be hosted via Zoom every other week on Tuesdays @ 8:30 am.

Join Zoom Meeting: <https://us02web.zoom.us/j/89466696385>

Meeting ID: 894 6669 6385

Dial by your location: +1 929 205 6099 US (New York)