

## Downtown Road Construction Planning Meeting #11

August 10, 2021 via Zoom

A 15-minute video recording of the meeting will be posted at [www.SyrGov.net/Infrastructure](http://www.SyrGov.net/Infrastructure).

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

### City of Syracuse Engineering Dept (Paving) Work – John Kivlehan [jkivlehan@syr.gov](mailto:jkivlehan@syr.gov)

- Clinton St (between West Genesee and Jefferson): Paving work is still underway. Focus is to prep area for this weekend's Bacon Festival, and complete after festival is over. Curbing and striping still need to be applied.
- Salina St: Paving is complete, but work is still underway on the 400 block. Northbound traffic will remain open; once section is complete, work will begin at intersection of S. Salina and W. Onondaga streets, and progress towards Adams Street.
- State St: Work is still underway with reduced traffic lanes and on-street parking eliminated.
- Montgomery St: Preliminary work has begun.
- Jefferson St (between Clinton and Salina): Will remain closed for traffic as mill and pave work continues.

### City of Syracuse Water Dept Work – Ryan Dorward [rdorward@syr.gov](mailto:rdorward@syr.gov)

- 100 Block East Jefferson: Work is in progress and underway. Detour signage being mapped, w/ essential traffic planned to go from East to West. Work on this block is expected to last for one week.
- 200 Block of East Jefferson: Earliest start date for water updates is 8/16. Two-week closure anticipated once work starts for Water Department construction as well as National Grid work.
- All of the Water Dept work is expected to be complete by the end of August.

### National Grid – Chris Gorman [Christopher.Gorman@nationalgrid.com](mailto:Christopher.Gorman@nationalgrid.com)

- Work will start on 100 and 200 blocks of East Jefferson St. once Water Dept. updates are completed. Will continue to coordinate closely with Water Dept. as updates are contingent upon work completed by the dept.

**Next Meeting – August 24<sup>th</sup> -- Meetings will be hosted via Zoom every other week on Tuesdays @ 8:30 am.**

Join Zoom Meeting: <https://us02web.zoom.us/j/89466696385>

Meeting ID: 894 6669 6385

Dial by your location: +1 929 205 6099 US (New York)