

Downtown Road Construction Planning Meeting #4
May 4, 2021 via Zoom

A 20-minute video recording of the meeting is posted [here](#).

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

City of Syracuse Water Dept Work – Commissioner Joe Awald jawald@syrgov.net

- This week – lining starts in front of Civic Center
- Open trench on Madison St starts later in May.
- Week of May 10th: Pipe lining work starts around Columbus Circle. No water service disruption anticipated. 300 block of Montgomery will be piped and lined. Will start to prep May 19th for lining the northern half of 300 block with some excavation
- May 12 – 18th: Open trench construction work will occur at the East Onondaga/Jefferson St intersection. This should not result in service disruption, but roadway may need to be shut down to traffic. Will try to keep one lane open. City will know more next week as to if the intersection will need to be closed. The area will be signed.
 - Montgomery at Jefferson St may be another area where road closure is needed, possibly for a one-day duration, but the street will remain open to local traffic.
- May 17th: Work around the South Warren St/Montgomery St intersection will start
- First week of June: Open trench excavation along 200 block of East Jefferson St. Will go block-by-block on a week-by-week basis
- Mid-June: Work on Montgomery between Harrison and Adams

City of Syracuse Engineering Dept (Paving) Work – John Kivlehan jkivlehan@syrgov.net

- State St. – all full deck reconstruction complete. Still working on ADA corners. Next activity will be paving work
- Timing for reconstruction work (prior to mill & pave) on 300/400 blocks of South Salina St still TBD
- Verizon started utility construction on Salina St May 3rd in advance of the paving work. Street should not have been closed to traffic at any point and city will follow-up with Verizon to ensure this is understood. Trench work should be complete May 4th.

National Grid – Chris Gorman Christopher.Gorman@nationalgrid.com

- Still several weeks away from the work at the Montgomery/East Jefferson ST intersection in front of Mizpah Towers.
- When this happens there may be disruptions to service and National Grid will manage this on a customer-by-customer basis.

Next Meeting – May 18th -- Meetings will be hosted via Zoom every other week on Tuesdays @ 8:30 am.

Join Zoom Meeting: <https://us02web.zoom.us/j/89466696385>

Meeting ID: 894 6669 6385

Dial by your location: +1 929 205 6099 US (New York)

Meeting ID: 894 6669 6385