

Downtown Road Construction Planning Meeting #7

June 15, 2021 via Zoom

A 15-minute video recording of the meeting will be posted at www.SyrGov.net/Infrastructure.

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

City of Syracuse Water Dept Work – Commissioner Joe Awald jawald@syr.gov

- Montgomery St – between Water and Washington – pipes being lined and services in next week and a half
- Currently working at Montgomery/Fayette intersection which is closed due to open trench construction; should wrap up in one-week
- Currently working on Montgomery – between Harrison and Adams – will be done in one week
- Montgomery – between Erie and Water St – work will take place late July due to construction materials delay
- 200 block East Jefferson- work anticipated for 6/25 – 6/30. National Grid will then be working in this area.
- 100 block West Jefferson – open trench work anticipated for late-July.
- City's paving contractor should have access to all streets by late July.

City of Syracuse Engineering Dept (Paving) Work – John Kivlehan jkivlehan@syr.gov

- Work ongoing on 300 block of S. Salina St., block closed to traffic
- Encountered unknown gas service; National Grid was called in to address
- The following is the TENTATIVE timeline for the 300 block of South Salina Street, and is dependent on a number of factors including weather, other utility provider work being completed:
 - 6/17 – place subbase
 - 6/18- fine grade subbase
 - 6/21 – pave
 - 6/22 – pave
 - 6/23 – open to traffic
- June 21- Paving anticipated to start on Clinton St by Clinton Square and progress south

National Grid – Chris Gorman Christopher.Gorman@nationalgrid.com

- (No updates since previous meeting. Work is as follows)
 - Work will follow the water department on E. Jefferson St. as soon as their water pipe is installed. It will take approximately a week to install the new gas main and then a week or two to connect the building services. This will take things close to the July 4th weekend.
 - Work on Montgomery St. will take place after E. Jefferson St. is completed. We will start at the south end (at E. Jefferson) and proceed north – with the first block being open trench.
 - *This work will be scheduled to start after the Arts & Crafts Festival (Festival scheduled for July 23-25)*

Next Meeting – June 29^h -- Meetings will be hosted via Zoom every other week on Tuesdays @ 8:30 am.

Join Zoom Meeting: <https://us02web.zoom.us/j/89466696385>

Meeting ID: 894 6669 6385

Dial by your location: +1 929 205 6099 US (New York)