

Downtown Road Construction Planning Meeting #10

July 27, 2021 via Zoom

A 15-minute video recording of the meeting will be posted at www.SyrGov.net/Infrastructure.

- These meetings will continue to be recorded and posted to the city's infrastructure page on their [website](#) to allow those who were unable to join the meeting an opportunity to hear the presentation, questions asked, and see the project visuals shared.
- **It is still important to attend these meetings if possible to share real-time comments and concerns** from your perspective as a property/business/residential owner or representative to help collectively mitigate impacts of the water and road construction activities that will occur this season, along with National Grid repairs.

Due to the video recording, abbreviated notes follow:

City of Syracuse Engineering Dept (Paving) Work – Mirza Malkoc mmalkoc@syr.gov , cell 315-214-1221 (for emergencies)

- Clinton St (between West Genesee and Jefferson): Excavation work complete, curbing work starts next week. By mid-August, this stretch of Clinton St will be paved
- Warren St: Excavation work underway at Jefferson St intersection. Work will then move south toward Onondaga St. Traffic lanes will be reduced and on-street parking will be eliminated in areas where construction is happening in order to maintain traffic flow. Following work at Onondaga/Warren, full reconstruction of Warren Street between Harrison & Adams will take place. City is coordinating with Centro.
- Salina St: Work is still underway on the 400 block of Salina St.
- State St: Work is still underway with reduced traffic lanes and on-street parking eliminated.

City of Syracuse Water Dept Work – Commissioner Joe Awald jawald@syr.gov

- 100 Block West Jefferson: work at the Clinton/Jefferson intersection is expected to conclude 7/31/21
- 100 Block East Jefferson: Work is anticipated to begin Tuesday, 8/3/21, however a plan will be communicated to business and property owners in advance of the road closure. Detour signage will be posted. Concerns were raised about "Local traffic" access to Bank Alley for service trucks (garbage removal, deliveries) as well as parking access for the Barclay Damon and Icon Tower Garages that are only accessible from Bank Alley. They city will take this into consideration when traffic planning. Work on this block is expected to last for one week.
- 200 Block of East Jefferson: Two-week closure anticipated once work starts for Water Department construction as well as National Grid work.
- All of the Water Dept work is expected to be complete by the end of August.

National Grid – Chris Gorman Christopher.Gorman@nationalgrid.com

- (No update provided)

Next Meeting – August 10th -- Meetings will be hosted via Zoom every other week on Tuesdays @ 8:30 am.

Join Zoom Meeting: <https://us02web.zoom.us/j/89466696385>

Meeting ID: 894 6669 6385

Dial by your location: +1 929 205 6099 US (New York)